

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
1		<b>NEPENTHE PRELIMINARY REPAIR PROJECT SCHEDULE 5 GROUPS</b>	<b>160 days?</b>	<b>Fri 8/26/22</b>	<b>Thu 4/20/23</b>					
2										
3		<b>MOBILIZE PROJECT BEGIN GROUP 1 REPAIRS</b>	<b>1 day</b>	<b>Fri 8/26/22</b>	<b>Fri 8/26/22</b>					
7										
8		<b>101 DUNBARTON and 1329 COMMONS REPAIRS</b>	<b>7 days</b>	<b>Mon 8/29/22</b>	<b>Wed 9/7/22</b>					
15		<b>107, 109 DUNBARTON and 1371 COMMONS REPAIRS</b>	<b>14 days</b>	<b>Thu 9/8/22</b>	<b>Tue 9/27/22</b>					
18										
19		<b>1355, 1359 and 1363 COMMONS REPAIRS</b>	<b>9 days</b>	<b>Wed 9/28/22</b>	<b>Mon 10/10/22</b>					
22										
23		<b>1329, 1331 AND 1333 COMMONS AND 2308 SWARTHMORE REPAIRS</b>	<b>8 days</b>	<b>Tue 10/11/22</b>	<b>Thu 10/20/22</b>					
29										
30		<b>201, 203 AND 205 DUNBARTON REPAIRS</b>	<b>3.5 days</b>	<b>Fri 10/21/22</b>	<b>Wed 10/26/22</b>					
36										

Project: Nepenthe Project Schedule Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
37		<b>301 and 303 DUNBARTON REPAIRS</b>	<b>3.5 days</b>	<b>Tue 10/25/22</b>	<b>Fri 10/28/22</b>					
43										
44		<b>2310, 2312, 2314, 2316 and 2318 SWARTHMORE REPAIRS</b>	<b>8 days</b>	<b>Fri 10/28/22</b>	<b>Tue 11/8/22</b>					
50										
51		<b>305 AND 307 DUNBARTON REPAIRS</b>	<b>32 days</b>	<b>Tue 11/8/22</b>	<b>Tue 1/3/23</b>					
57										
58		<b>401, 403, 405 AND 407 DUNBARTON REPAIRS</b>	<b>17 days</b>	<b>Tue 1/3/23</b>	<b>Wed 1/25/23</b>					
59		DEMO FENCE	1 day	Tue 1/3/23	Tue 1/3/23					
60		SET FENCE POSTS	1 day	Tue 1/3/23	Tue 1/3/23					
61		INSTALL FENCE	1 day	Tue 1/3/23	Tue 1/3/23					
62		DEMO SIDING AND TRIM	2 days	Wed 1/18/23	Thu 1/19/23					
63		INSTALL NEW SIDING AND TRIM	4 days	Fri 1/20/23	Wed 1/25/23					
64										
65		<b>2320, 2322 AND 2324 SWARTHMORE REPAIRS</b>	<b>5 days</b>	<b>Wed 1/18/23</b>	<b>Tue 1/24/23</b>					
66		DEMO FENCE	1 day	Wed 1/18/23	Wed 1/18/23					
67		SET FENCE POSTS	1 day	Wed 1/18/23	Wed 1/18/23					
68		INSTALL FENCE	1 day	Thu 1/19/23	Thu 1/19/23					
69		DEMO SIDING AND TRIM	1 day	Fri 1/20/23	Fri 1/20/23					
70		INSTALL NEW SIDING AND TRIM	2 days	Mon 1/23/23	Tue 1/24/23					

Project: Nepenthe Project Schedu Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
71										
72		<b>2326, 2328 AND 2330 SWARTHMORE REPAIRS</b>	<b>5 days</b>	<b>Fri 1/20/23</b>	<b>Thu 1/26/23</b>					
73		DEMO FENCE	1 day	Fri 1/20/23	Fri 1/20/23					
74		SET FENCE POSTS	1 day	Fri 1/20/23	Fri 1/20/23					
75		INSTALL FENCE	1 day	Mon 1/23/23	Mon 1/23/23					
76		DEMO SIDING AND TRIM	1 day	Tue 1/24/23	Tue 1/24/23					
77		INSTALL NEW SIDING AND TRIM	2 days	Wed 1/25/23	Thu 1/26/23					
78										
79		<b>409 AND 411 DUNBARTON REPAIRS</b>	<b>1 day</b>	<b>Tue 1/24/23</b>	<b>Tue 1/24/23</b>					
80		DEMO SIDING AND TRIM	1 day	Tue 1/24/23	Tue 1/24/23					
81		INSTALL NEW SIDING AND TRIM	1 day	Tue 1/24/23	Tue 1/24/23					
82										
83		<b>GROUP 2 REPAIRS</b>	<b>1 day?</b>	<b>Fri 8/26/22</b>	<b>Fri 8/26/22</b>					
84										
85		<b>501, 503 AND 505 DUNBARTON REPAIRS</b>	<b>14 days</b>	<b>Wed 1/25/23</b>	<b>Mon 2/13/23</b>					
86		DEMO SIDING AND TRIM	1 day	Wed 1/25/23	Wed 1/25/23					

Project: Nepenthe Project Schedu Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
87		INSTALL NEW SIDING AND TRIM	3 days	Thu 2/9/23	Mon 2/13/23					
88										
89		<b>507, 509 AND 511 DUNBARTON REPAIRS</b>	<b>9 days</b>	<b>Tue 2/14/23</b>	<b>Fri 2/24/23</b>					
90		DEMO SIDING AND TRIM	3 days	Tue 2/14/23	Thu 2/16/23					
91		INSTALL NEW SIDING AND TRIM	6 days	Fri 2/17/23	Fri 2/24/23					
92										
93		<b>507, 509 AND 511 DUNBARTON REPAIRS</b>	<b>6 days</b>	<b>Wed 2/22/23</b>	<b>Wed 3/1/23</b>					
94		DEMO FENCE	1 day	Wed 2/22/23	Wed 2/22/23					
95		SET FENCE POSTS	1 day	Thu 2/23/23	Thu 2/23/23					
96		INSTALL FENCE	1 day	Thu 2/23/23	Thu 2/23/23					
97		DEMO SIDING AND TRIM	1 day	Fri 2/24/23	Fri 2/24/23					
98		INSTALL NEW SIDING AND TRIM	3 days	Mon 2/27/23	Wed 3/1/23					
99										

Project: Nepenthe Project Schedu Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
100		<b>601, 603 AND 605 DUNBARTON REPAIRS</b>	6 days	Mon 2/27/23	Mon 3/6/23					
101		DEMO SIDING AND TRIM	2 days	Mon 2/27/23	Tue 2/28/23					
102		INSTALL NEW SIDING AND TRIM	4 days	Wed 3/1/23	Mon 3/6/23					
103										
104		<b>607, 609, 611, 613, 615 AND 617 DUNBARTON REPAIRS</b>	11 days	Thu 3/2/23	Thu 3/16/23					
105		DEMO FENCE	1 day	Thu 3/2/23	Thu 3/2/23					
106		SET FENCE POSTS	1 day	Thu 3/2/23	Thu 3/2/23					
107		INSTALL FENCE	2 days	Thu 3/2/23	Fri 3/3/23					
108		DEMO SIDING AND TRIM	3 days	Mon 3/6/23	Wed 3/8/23					
109		INSTALL NEW SIDING AND TRIM	6 days	Thu 3/9/23	Thu 3/16/23					
110										
111		<b>701 AND 703 DUNBARTON REPAIRS</b>	6 days	Tue 3/14/23	Tue 3/21/23					
112		DEMO FENCE	0.5 days	Tue 3/14/23	Tue 3/14/23					
113		SET FENCE POSTS	0.5 days	Tue 3/14/23	Tue 3/14/23					
114		INSTALL FENCE	1 day	Wed 3/15/23	Wed 3/15/23					

Project: Nepenthe Project Schedu Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	


ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
115		DEMO SIDING AND TRIM	1 day	Thu 3/16/23	Thu 3/16/23					
116		INSTALL NEW SIDING AND TRIM	3 days	Fri 3/17/23	Tue 3/21/23					
117										
118		<b>705, 707 AND 709 DUNBARTON REPAIRS</b>	<b>6 days</b>	<b>Fri 3/17/23</b>	<b>Fri 3/24/23</b>					
119		DEMO SIDING AND TRIM	2 days	Fri 3/17/23	Mon 3/20/23					
120		INSTALL NEW SIDING AND TRIM	4 days	Tue 3/21/23	Fri 3/24/23					
121										
122		<b>711, 713, 715, 717 AND 719 DUNBARTON REPAIRS</b>	<b>12 days</b>	<b>Wed 3/22/23</b>	<b>Thu 4/6/23</b>					
123		DEMO FENCE	1 day	Wed 3/22/23	Wed 3/22/23					
124		SET FENCE POSTS	1 day	Wed 3/22/23	Wed 3/22/23					
125		INSTALL FENCE	2 days	Wed 3/22/23	Thu 3/23/23					
126		DEMO SIDING AND TRIM	3 days	Fri 3/24/23	Tue 3/28/23					
127		INSTALL NEW SIDING AND TRIM	7 days	Wed 3/29/23	Thu 4/6/23					
128										
129		<b>801, 803 AND 805 DUNBARTON REPAIRS</b>	<b>8 days</b>	<b>Tue 4/4/23</b>	<b>Thu 4/13/23</b>					
130		DEMO FENCE	1 day	Tue 4/4/23	Tue 4/4/23					
131		SET FENCE POSTS	1 day	Tue 4/4/23	Tue 4/4/23					
132		INSTALL FENCE	1 day	Wed 4/5/23	Wed 4/5/23					
133		DEMO SIDING AND TRIM	2 days	Thu 4/6/23	Fri 4/7/23					
134		INSTALL NEW SIDING AND TRIM	4 days	Mon 4/10/23	Thu 4/13/23					
135										

Project: Nepenthe Project Schedule Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
136		<b>807, 809 AND 811 DUNBARTON REPAIRS</b>	<b>3 days</b>	<b>Tue 4/11/23</b>	<b>Thu 4/13/23</b>					
137		DEMO SIDING AND TRIM	1 day	Tue 4/11/23	Tue 4/11/23					
138		INSTALL NEW SIDING AND TRIM	2 days	Wed 4/12/23	Thu 4/13/23					
139										
140		<b>813, 815 AND 817 DUNBARTON REPAIRS</b>	<b>8 days</b>	<b>Tue 4/11/23</b>	<b>Thu 4/20/23</b>					
141		DEMO FENCE	1 day	Tue 4/11/23	Tue 4/11/23					
142		SET FENCE POSTS	1 day	Tue 4/11/23	Tue 4/11/23					
143		INSTALL FENCE	2 days	Wed 4/12/23	Thu 4/13/23					
144		DEMO SIDING AND TRIM	2 days	Fri 4/14/23	Mon 4/17/23					
145		INSTALL NEW SIDING AND TRIM	5 days	Fri 4/14/23	Thu 4/20/23					
146										
147		<b>GROUP 3 REPAIRS</b>	<b>40 days</b>	<b>Tue 4/18/23</b>	<b>Tue 6/13/23</b>					
148		FENCE REPAIRS	40 days	Tue 4/18/23	Tue 6/13/23					
149		SIDING AND TRIM REPAIRS	40 days	Tue 4/18/23	Tue 6/13/23					
150										
151		<b>GROUP 4 REPAIRS</b>	<b>40 days</b>	<b>Wed 6/14/23</b>	<b>Thu 8/10/23</b>					

Project: Nepenthe Project Schedu Date: Thu 1/19/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	Finish	2022		2023		2024
						H1	H2	H1	H2	H1
152		FENCE REPAIRS	40 days	Wed 6/14/23	Thu 8/10/23					
153		SIDING AND TRIM REPAIRS	40 days	Wed 6/14/23	Thu 8/10/23					
154										
155		<b>GROUP 5 REPAIRS</b>	<b>40 days?</b>	<b>Tue 8/8/23</b>	<b>Mon 10/2/23</b>					
156		FENCE REPAIRS	40 days	Tue 8/8/23	Mon 10/2/23					
157		SIDING AND TRIM REPAIRS	40 days	Tue 8/8/23	Mon 10/2/23					
158										
159		<b>DEMOBILIZE PROJECT</b>	<b>1 day</b>	<b>Mon 10/2/23</b>	<b>Mon 10/2/23</b>					
160		REMOVE TEMPORARY MEASURES	1 day	Mon 10/2/23	Mon 10/2/23					
161		CLEAN STAGING AREA	1 day	Mon 10/2/23	Mon 10/2/23					



Project: Nepenthe Project Schedu  
Date: Thu 1/19/23

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	