

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
1		NEPENTHE PRELIMINARY REPAIR PROJECT SCHEDULE 5 GROUPS	208 days?	Fri 8/26/22											
2															
3		MOBILIZE PROJECT BEGIN GROUP 1 REPAIRS	1 day	Fri 8/26/22											
7															
8		101 DUNBARTON and 1329 COMMONS REPAIRS	7 days	Mon 8/29/22											
15		107, 109 DUNBARTON and 1371 COMMONS REPAIRS	14 days	Thu 9/8/22											
18															
19		1355, 1359 and 1363 COMMONS REPAIRS	9 days	Wed 9/28/22											
22															
23		1329, 1331 AND 1333 COMMONS AND 2308 SWARTHMORE REPAIRS	8 days	Tue 10/11/22											
29															
30		201, 203 AND 205 DUNBARTON REPAIRS	3.5 days	Fri 10/21/22											
36															

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
37		301 and 303 DUNBARTON REPAIRS	3.5 days	Tue 10/25/22				▼							
43															
44		2310, 2312, 2314, 2316 and 2318 SWARTHMORE REPAIRS	8 days	Fri 10/28/22				▼							
50															
51		305 AND 307 DUNBARTON REPAIRS	34 days	Tue 11/8/22				▼							
57															
58		401, 403, 405 AND 407 DUNBARTON REPAIRS	17 days	Tue 1/3/23				▼							
64															
65		2320, 2322 AND 2324 SWARTHMORE REPAIRS	5 days	Wed 1/18/23				▼							
71															
72		2326, 2328 AND 2330 SWARTHMORE REPAIRS	5 days	Fri 1/20/23				▼							
78															
79		409 AND 411 DUNBARTON REPAIRS	1 day	Tue 1/24/23				▼							
82															
83		GROUP 2 REPAIRS	1 day?	Fri 8/26/22				▼							
84															

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	
85		501, 503 AND 505 DUNBARTON REPAIRS	14 days	Wed 1/25/23											
88															
89		507, 509 AND 511 DUNBARTON REPAIRS	9 days	Tue 2/14/23											
92															
93		507, 509 AND 511 DUNBARTON REPAIRS	6 days	Wed 2/22/23											
99															
100		601, 603 AND 605 DUNBARTON REPAIRS	6 days	Mon 2/27/23											
103															
104		607, 609, 611, 613, 615 AND 617 DUNBARTON REPAIRS	11 days	Thu 3/2/23											
110															
111		701 AND 703 DUNBARTON REPAIRS	6 days	Tue 3/14/23											
117															
118		705, 707 AND 709 DUNBARTON REPAIRS	4 days	Mon 5/8/23											
121															

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3
122		711, 713, 715, 717 AND 719 DUNBARTON REPAIRS	9 days	Tue 5/9/23										
128														
129		801, 803 AND 805 DUNBARTON REPAIRS	9 days	Mon 5/22/23										
135														
136		807, 809 AND 811 DUNBARTON REPAIRS	7 days	Fri 6/2/23										
139														
140		817 DUNBARTON REPAIRS	4 days	Fri 6/9/23										
142														
147														
148		GROUP 3 REPAIRS												
149														
150		901 and 903 DUNBARTON REPAIRS	5 days	Thu 6/15/23										
156														
157		905 and 907 DUNBARTON REPAIRS	51 days	Tue 6/20/23										

Project: Nepenthe Project Schedule Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2
164		1001, 1003, 1005 and 1007 DUNBARTON REPAIRS	14 days	Fri 6/23/23									
170													
171		1009, 1011 and 1013 DUNBARTON REPAIRS	9 days	Tue 7/11/23									
177													
178		1015, 1017 and 1019 DUNBARTON REPAIRS	9 days	Thu 7/20/23									
184													
185		1101, 1103, 1105, 1107 and 1109 DUNBARTON REPAIRS	12 days	Mon 7/31/23									
191													
192		1111 and 1113 DUNBARTON REPAIRS	6 days	Mon 8/14/23									
198													
199		1431 and 1433 COMMONS REPAIRS	6 days	Fri 8/18/23									
205													
206		1423, 1425 AND 1427 COMMONS AND 1112 DUNBARTON REPAIRS	12 days	Thu 8/24/23									
212													

Project: Nepenthe Project Schedule Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
213		1417 COMMONS AND 1106, 1108 AND 1110 DUNBARTON REPAIRS	12 days	Thu 9/7/23												
220		1100, 1102 AND 1104 DUNBARTON REPAIRS	9 days	Wed 11/22/23												
221		DEMO FENCE	1 day	Wed 11/22/23												
222		SET FENCE POSTS	1 day	Fri 11/24/23												
223		INSTALL FENCE	1 day	Mon 11/27/23												
224		DEMO SIDING AND TRIM	2 days	Tue 11/28/23												
225		INSTALL NEW SIDING AND TRIM	4 days	Thu 11/30/23												
226																
227		1012, 1014, 1016, 1018 AND 1020 DUNBARTON REPAIRS	15 days?	Wed 12/6/23												
228		DEMO FENCE	1 day	Wed 12/6/23												
229		SET FENCE POSTS	1 day	Thu 12/7/23												
230		INSTALL FENCE	1 day	Fri 12/8/23												
231		DEMO SIDING AND TRIM	4 days	Mon 12/11/23												
232		INSTALL NEW SIDING AND TRIM	8 days	Fri 12/15/23												
233																
234		GROUP 4 REPAIRS	66 days?	Thu 12/21/23												
235		1000, 1002, 1004 AND 1006 DUNBARTON REPAIRS	12 days	Thu 12/21/23												

Project: Nepenthe Project Schedule
Date: Wed 11/22/23

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3		
236		DEMO SIDING AND TRIM	4 days	Thu 12/21/23												
237		INSTALL NEW SIDING AND TRIM	5 days	Thu 1/4/24												
238		DEMO FENCE	1 day	Thu 1/11/24												
239		SET FENCE POSTS	1 day	Fri 1/12/24												
240		INSTALL FENCE	1 day	Mon 1/15/24												
241																
242		808, 810 AND 812 DUNBARTON REPAIRS	9 days	Wed 1/10/24												
243		DEMO SIDING AND TRIM	2 days	Wed 1/10/24												
244		INSTALL NEW SIDING AND TRIM	4 days	Fri 1/12/24												
245		DEMO FENCE	1 day	Thu 1/18/24												
246		SET FENCE POSTS	1 day	Fri 1/19/24												
247		INSTALL FENCE	1 day	Mon 1/22/24												
248																
249		800, 802, 804 AND 806 DUNBARTON REPAIRS	12 days	Wed 1/17/24												

Project: Nepenthe Project Schedu
Date: Wed 11/22/23

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
250		DEMO SIDING AND TRIM	4 days	Wed 1/17/24											
251		INSTALL NEW SIDING AND TRIM	5 days	Tue 1/23/24											
252		DEMO FENCE	1 day	Tue 1/30/24											
253		SET FENCE POSTS	1 day	Wed 1/31/24											
254		INSTALL FENCE	1 day	Thu 2/1/24											
255															
256		1008 and 1010 DUNBARTON REPAIRS	5 days	Tue 2/20/24											
257		DEMO SIDING AND TRIM	1 day	Mon 1/29/24											
258		INSTALL NEW SIDING AND TRIM	1 day	Tue 1/30/24											
259		DEMO FENCE	1 day	Wed 1/31/24											
260		SET FENCE POSTS	1 day	Thu 2/1/24											
261		INSTALL FENCE	1 day	Fri 2/2/24											
262															
263		706, 708, 710, 712 AND 714 DUNBARTON REPAI	15 days?	Tue 1/30/24											

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
264		DEMO SIDING AND TRIM	4 days	Tue 1/30/24											
265		INSTALL NEW SIDING AND TRIM	8 days	Mon 2/5/24											
266		DEMO FENCE	1 day	Thu 2/15/24											
267		SET FENCE POSTS	1 day	Fri 2/16/24											
268		INSTALL FENCE	1 day	Mon 2/19/24											
269															
270		716, 718 AND 720 DUNBARTON REPAIRS	9 days	Wed 2/14/24											
271		DEMO SIDING AND TRIM	2 days	Wed 2/14/24											
272		INSTALL NEW SIDING AND TRIM	4 days	Fri 2/16/24											
273		DEMO FENCE	1 day	Thu 2/22/24											
274		SET FENCE POSTS	1 day	Fri 2/23/24											
275		INSTALL FENCE	1 day	Mon 2/26/24											
276															
277		700, 702 AND 704 DUNBARTON REPAIRS	9 days	Wed 2/21/24											

Project: Nepenthe Project Schedu
Date: Wed 11/22/23

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
278		DEMO SIDING AND TRIM	2 days	Wed 2/21/24											
279		INSTALL NEW SIDING AND TRIM	4 days	Fri 2/23/24											
280		DEMO FENCE	1 day	Thu 2/29/24											
281		SET FENCE POSTS	1 day	Fri 3/1/24											
282		INSTALL FENCE	1 day	Mon 3/4/24											
283															
284		510, 512, 514 AND 516 DUNBARTON REPAIRS	12 days	Wed 2/28/24											
285		DEMO SIDING AND TRIM	4 days	Wed 2/28/24											
286		INSTALL NEW SIDING AND TRIM	5 days	Tue 3/5/24											
287		DEMO FENCE	1 day	Tue 3/12/24											
288		SET FENCE POSTS	1 day	Wed 3/13/24											
289		INSTALL FENCE	1 day	Thu 3/14/24											
290															
291		506 AND 508 DUNBARTON REPAIRS	5 days?	Mon 3/11/24											

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half			1st Half		2nd Half			1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	
292		DEMO SIDING AND TRIM	1 day	Mon 3/11/24											
293		INSTALL NEW SIDING AND TRIM	1 day	Tue 3/12/24											
294		DEMO FENCE	1 day	Wed 3/13/24											
295		SET FENCE POSTS	1 day	Thu 3/14/24											
296		INSTALL FENCE	1 day	Fri 3/15/24											
297															
298		500, 502 AND 504 DUNBARTON REPAIRS	9 days?	Tue 3/12/24											
299		DEMO SIDING AND TRIM	2 days	Tue 3/12/24											
300		INSTALL NEW SIDING AND TRIM	4 days	Thu 3/14/24											
301		DEMO FENCE	1 day	Wed 3/20/24											
302		SET FENCE POSTS	1 day	Thu 3/21/24											
303		INSTALL FENCE	1 day	Fri 3/22/24											
304															
305		304, 306 AND 308 DUNBARTON REPAIRS	9 days?	Tue 3/19/24											

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
306		DEMO SIDING AND TRIM	2 days	Tue 3/19/24									
307		INSTALL NEW SIDING AND TRIM	4 days	Thu 3/21/24									
308		DEMO FENCE	1 day	Wed 3/27/24									
309		SET FENCE POSTS	1 day	Thu 3/28/24									
310		INSTALL FENCE	1 day	Fri 3/29/24									
311													
312		GROUP 5 REPAIRS	60 days	Wed 1/17/24									
313		300 AND 302 DUNBARTON REPAIRS	4 days	Thu 3/28/24									
314		DEMO SIDING AND TRIM	1 day	Mon 4/1/24									
315		INSTALL NEW SIDING AND TRIM	1 day	Thu 3/28/24									
316		DEMO FENCE	1 day	Fri 3/29/24									
317		SET FENCE POSTS	1 day	Mon 4/1/24									
318		INSTALL FENCE	1 day	Tue 4/2/24									
319													

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
320		214 AND 216 DUNBARTON REPAIRS	5 days	Thu 3/28/24									
321		DEMO SIDING AND TRIM	1 day	Thu 3/28/24									
322		INSTALL NEW SIDING AND TRIM	1 day	Fri 3/29/24									
323		DEMO FENCE	1 day	Mon 4/1/24									
324		SET FENCE POSTS	1 day	Tue 4/2/24									
325		INSTALL FENCE	1 day	Wed 4/3/24									
326													
327		204, 206, 208, 210 AND 212 DUNBARTON REPAI	15 days	Fri 3/29/24									
328		DEMO SIDING AND TRIM	4 days	Fri 3/29/24									
329		INSTALL NEW SIDING AND TRIM	8 days	Thu 4/4/24									
330		DEMO FENCE	1 day	Tue 4/16/24									
331		SET FENCE POSTS	1 day	Wed 4/17/24									
332		INSTALL FENCE	1 day	Thu 4/18/24									
333													

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	
334		200 AND 202 DUNBARTON REPAIRS	5 days	Tue 2/20/24									
335		DEMO SIDING AND TRIM	1 day	Mon 4/15/24									
336		INSTALL NEW SIDING AND TRIM	1 day	Tue 4/16/24									
337		DEMO FENCE	1 day	Wed 4/17/24									
338		SET FENCE POSTS	1 day	Thu 4/18/24									
339		INSTALL FENCE	1 day	Fri 4/19/24									
340													
341		100, 102, 104 AND 106 DUNBARTON REPAIRS	12 days?	Tue 4/16/24									
342		DEMO SIDING AND TRIM	4 days	Tue 4/16/24									
343		INSTALL NEW SIDING AND TRIM	5 days	Mon 4/22/24									
344		DEMO FENCE	1 day	Mon 4/29/24									
345		SET FENCE POSTS	1 day	Tue 4/30/24									
346		INSTALL FENCE	1 day	Wed 5/1/24									
347													

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	2nd Half		1st Half		2nd Half		1st Half		2nd Ha
					f	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	
348		108, 110 AND 112 DUNBARTON REPAIRS	9 days	Fri 4/26/24									
349		DEMO SIDING AND TRIM	2 days	Fri 4/26/24									
350		INSTALL NEW SIDING AND TRIM	4 days	Tue 4/30/24									
351		DEMO FENCE	1 day	Mon 5/6/24									
352		SET FENCE POSTS	1 day	Tue 5/7/24									
353		INSTALL FENCE	1 day	Wed 5/8/24									
354													
355		114, 116, 118 DUNBARTON AND 1411 COMMONS REPAIRS	12 days	Fri 5/3/24									
356		DEMO SIDING AND TRIM	4 days	Fri 5/3/24									
357		INSTALL NEW SIDING AND TRIM	5 days	Thu 5/9/24									
358		DEMO FENCE	1 day	Thu 5/16/24									
359		SET FENCE POSTS	1 day	Fri 5/17/24									
360		INSTALL FENCE	1 day	Mon 5/20/24									
361													

Project: Nepenthe Project Schedu
Date: Wed 11/22/23

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	

ID	Task Mode	Task Name	Duration	Start	f	2nd Half			1st Half		2nd Half			1st Half		2nd Ha	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3			
362		510, 512, 514 AND 516 DUNBARTON REPAIRS	12 days	Wed 5/15/24													
363		DEMO SIDING AND TRIM	4 days	Wed 5/15/24													
364		INSTALL NEW SIDING AND TRIM	5 days	Tue 5/21/24													
365		DEMO FENCE	1 day	Wed 5/29/24													
366		SET FENCE POSTS	1 day	Thu 5/30/24													
367		INSTALL FENCE	1 day	Fri 5/31/24													
368																	
369		DEMOBILIZE PROJECT	5 days	Mon 6/3/24													
370		REMOVE TEMPORARY MEASURES	3 days	Mon 6/3/24													
371		CLEAN STAGING AREA	2 days	Thu 6/6/24													

Project: Nepenthe Project Schedu Date: Wed 11/22/23	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	