

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
1	NEPENTHE PHASE 2 PROJECT SCHEDULE	257 days	Mon 8/12/24	Thu 8/21/25							
2											
3	MOBILIZE PROJECT	1 day	Mon 8/12/24	Mon 8/12/24							
6											
7	1366 AND 1372 COMMONS DR.	5 days	Tue 8/13/24	Mon 8/19/24							
13											
14	1378, 1384, 1390 AND 1396 COMMONS DR.	12 days	Tue 8/13/24	Wed 8/28/24							
20											
21	1306, 1312 AND 1318 VANDERBILT WAY	9 days	Tue 8/27/24	Fri 9/6/24							
27											
28	1324, 1330, 1336 AND 1342 VANDERBILT WAY	12 days	Tue 8/27/24	Wed 9/11/24							
34											
35	1242, 1248, 1254 AND 1260 VANDERBILT WAY	12 days	Tue 9/10/24	Thu 9/26/24							
41											
42	1268, 1276, 1284 AND 1292 VANDERBILT WAY	12 days	Tue 9/10/24	Thu 9/26/24							
48											
49	1206 AND 1212 VANDERBILT WAY	5 days	Tue 9/24/24	Tue 10/1/24							
55											
56	1218, 1224, 1230 AND 1236 VANDERBILT WAY	12 days	Wed 9/4/24	Thu 9/19/24							
62											
63	1152, 1158 AND 1164 VANDERBILT WAY	3 days	Tue 9/17/24	Thu 9/19/24							
69											
70	1170, 1176 AND 1182 VANDERBILT WAY	4 days	Tue 9/17/24	Fri 9/20/24							
76											
77	1106 AND 1112 VANDERBILT WAY	5 days	Thu 9/19/24	Thu 9/26/24							
83											

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
84	1118, 1124, 1130 AND 1136 VANDERBILT WAY	12 days	Fri 9/27/24	Mon 10/14/24			☹☹				
90											
91	1026, 1036, 1046, 1056 AND 1066 VANDERBILT W	15 days	Fri 10/11/24	Thu 10/31/24			☹☹				
97											
98	1006 AND 1016 VANDERBILT WAY	5 days	Fri 10/11/24	Thu 10/17/24			☹				
104											
105	1005, 1015 AND 1025 VANDERBILT WAY	9 days	Wed 10/16/24	Mon 10/28/24			☹☹				
111											
112	100, 102, 104, 106 AND 108 ELMHURST CIRCLE	15 days	Wed 10/16/24	Tue 11/5/24			☹☹				
118											
119	204 AND 206 ELMHURST CIRCLE	5 days	Thu 10/17/24	Wed 10/23/24			☹				
125											
126	200 AND 202 ELMHURST CIRCLE	5 days	Thu 10/17/24	Wed 10/23/24			☹				
132											
133	300, 302 AND 304 ELMHURST CIRCLE	9 days	Mon 10/21/24	Thu 10/31/24			☹☹				
139											
140	306, 308 AND 310 ELMHURST CIRCLE	9 days	Thu 10/24/24	Tue 11/5/24			☹☹				
146											
147	312, 314 AND 316 ELMHURST CIRCLE	9 days	Tue 10/29/24	Fri 11/8/24			☹☹				
153											
154	318, 320 AND 322 ELMHURST CIRCLE	9 days	Fri 11/1/24	Wed 11/13/24			☹☹				
160											
161	324, 326 AND 328 ELMHURST CIRCLE	9 days	Wed 11/6/24	Mon 11/18/24			☹☹				
167											
168	400, 402, 404 AND 406 ELMHURST CIRCLE	12 days	Tue 11/12/24	Wed 11/27/24			☹☹				
174											

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
175	408, 410 AND 412 ELMHURST CIRCLE	9 days	Mon 11/18/24	Mon 12/2/24			▼▼				
181											
182	500, 502 AND 504 ELMHURST CIRCLE	9 days	Thu 11/21/24	Thu 12/5/24			▼▼				
188											
189	506, 508 AND 510 ELMHURST CIRCLE	9 days	Tue 11/26/24	Tue 12/10/24			▼▼				
195											
196	600, 602, 604 AND 606 ELMHURST CIRCLE	12 days	Mon 12/2/24	Tue 12/17/24			▼▼				
202											
203	608, 610 AND 612 ELMHURST CIRCLE	9 days	Thu 12/5/24	Tue 12/17/24			▼▼				
209											
210	614, 616 AND 618 ELMHURST CIRCLE	9 days	Tue 12/10/24	Fri 12/20/24			▼▼				
216											
217	700, 702, 704, 706 AND 708 ELMHURST CIRCLE	15 days	Fri 12/13/24	Fri 1/10/25			▼▼				
223											
224	710, 712, 714 AND 716 ELMHURST CIRCLE	12 days	Thu 1/2/25	Fri 1/17/25			▼▼				
230											
231	718, 720 AND 722 ELMHURST CIRCLE	9 days	Tue 1/7/25	Fri 1/17/25			▼▼				
237											
238	800, 802 AND 804 ELMHURST CIRCLE	9 days	Fri 1/10/25	Wed 1/22/25			▼▼				
244											
245	806, 808, 810, 812 AND 814 ELMHURST CIRCLE	24 days	Wed 1/15/25	Tue 2/18/25			▼▼				
246	DEMO SIDING AND TRIM	4 days	Wed 1/15/25	Mon 1/20/25			▼▼				
247	INSTALL NEW SIDING AND TRIM	8 days	Tue 1/21/25	Thu 1/30/25			▼▼				
248	DEMO FENCE	1 day	Fri 1/31/25	Fri 1/31/25			▼▼				
249	SET FENCE POSTS	1 day	Mon 2/3/25	Mon 2/3/25			▼▼				
250	INSTALL FENCE	1 day	Tue 2/4/25	Tue 2/4/25			▼▼				

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
251											
252	816, 818 AND 820 ELMHURST CIRCLE	20 days	Wed 1/22/25	Wed 2/19/25							
253	DEMO SIDING AND TRIM	2 days	Wed 1/22/25	Thu 1/23/25							
254	INSTALL NEW SIDING AND TRIM	4 days	Fri 1/24/25	Wed 1/29/25							
255	DEMO FENCE	1 day	Thu 1/30/25	Thu 1/30/25							
256	SET FENCE POSTS	1 day	Fri 1/31/25	Fri 1/31/25							
257	INSTALL FENCE	1 day	Mon 2/3/25	Mon 2/3/25							
258											
259	1426 AND 1428 COMMONS DR.	5 days	Fri 2/14/25	Fri 2/21/25							
260	DEMO SIDING AND TRIM	1 day	Fri 2/14/25	Fri 2/14/25							
261	INSTALL NEW SIDING AND TRIM	1 day	Tue 2/18/25	Tue 2/18/25							
262	DEMO FENCE	1 day	Wed 2/19/25	Wed 2/19/25							
263	SET FENCE POSTS	1 day	Thu 2/20/25	Thu 2/20/25							
264	INSTALL FENCE	1 day	Fri 2/21/25	Fri 2/21/25							
265											
266	1418, 1420 AND 1422 COMMONS DR.	9 days	Wed 2/19/25	Mon 3/3/25							
267	DEMO SIDING AND TRIM	2 days	Wed 2/19/25	Thu 2/20/25							
268	INSTALL NEW SIDING AND TRIM	4 days	Fri 2/21/25	Wed 2/26/25							
269	DEMO FENCE	1 day	Thu 2/27/25	Thu 2/27/25							
270	SET FENCE POSTS	1 day	Fri 2/28/25	Fri 2/28/25							
271	INSTALL FENCE	1 day	Mon 3/3/25	Mon 3/3/25							
272											
273	1408 AND 1410 COMMONS DR.	5 days	Mon 2/24/25	Fri 2/28/25							
274	DEMO SIDING AND TRIM	1 day	Mon 2/24/25	Mon 2/24/25							
275	INSTALL NEW SIDING AND TRIM	1 day	Tue 2/25/25	Tue 2/25/25							
276	DEMO FENCE	1 day	Wed 2/26/25	Wed 2/26/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
277	SET FENCE POSTS	1 day	Thu 2/27/25	Thu 2/27/25							
278	INSTALL FENCE	1 day	Fri 2/28/25	Fri 2/28/25							
279											
280	1400, 1402, 1404 AND 1406 ELMHURST CIRCLE	12 days	Thu 2/27/25	Fri 3/14/25							
281	DEMO SIDING AND TRIM	4 days	Thu 2/27/25	Tue 3/4/25							
282	INSTALL NEW SIDING AND TRIM	5 days	Wed 3/5/25	Tue 3/11/25							
283	DEMO FENCE	1 day	Wed 3/12/25	Wed 3/12/25							
284	SET FENCE POSTS	1 day	Thu 3/13/25	Thu 3/13/25							
285	INSTALL FENCE	1 day	Fri 3/14/25	Fri 3/14/25							
286											
287	1311, 1317, 1323, 1329 AND 1335 VANDERBILT W	15 days	Wed 3/5/25	Tue 3/25/25							
288	DEMO SIDING AND TRIM	4 days	Wed 3/5/25	Mon 3/10/25							
289	INSTALL NEW SIDING AND TRIM	8 days	Tue 3/11/25	Thu 3/20/25							
290	DEMO FENCE	1 day	Fri 3/21/25	Fri 3/21/25							
291	SET FENCE POSTS	1 day	Mon 3/24/25	Mon 3/24/25							
292	INSTALL FENCE	1 day	Tue 3/25/25	Tue 3/25/25							
293											
294	1287, 1293, 1299 AND 1305 VANDERBILT WAY	12 days	Tue 3/11/25	Wed 3/26/25							
295	DEMO SIDING AND TRIM	4 days	Tue 3/11/25	Fri 3/14/25							
296	INSTALL NEW SIDING AND TRIM	5 days	Mon 3/17/25	Fri 3/21/25							
297	DEMO FENCE	1 day	Mon 3/24/25	Mon 3/24/25							
298	SET FENCE POSTS	1 day	Tue 3/25/25	Tue 3/25/25							
299	INSTALL FENCE	1 day	Wed 3/26/25	Wed 3/26/25							
300											
301	1185, 1191, 1197 AND 1203 VANDERBILT WAY	12 days	Mon 3/17/25	Tue 4/1/25							
302	DEMO SIDING AND TRIM	4 days	Mon 3/17/25	Thu 3/20/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
303	INSTALL NEW SIDING AND TRIM	5 days	Fri 3/21/25	Thu 3/27/25							
304	DEMO FENCE	1 day	Fri 3/28/25	Fri 3/28/25							
305	SET FENCE POSTS	1 day	Mon 3/31/25	Mon 3/31/25							
306	INSTALL FENCE	1 day	Tue 4/1/25	Tue 4/1/25							
307											
308	1131, 1137 AND 1143 VANDERBILT WAY	9 days	Tue 3/25/25	Fri 4/4/25							
309	DEMO SIDING AND TRIM	2 days	Tue 3/25/25	Wed 3/26/25							
310	INSTALL NEW SIDING AND TRIM	4 days	Thu 3/27/25	Tue 4/1/25							
311	DEMO FENCE	1 day	Wed 4/2/25	Wed 4/2/25							
312	SET FENCE POSTS	1 day	Thu 4/3/25	Thu 4/3/25							
313	INSTALL FENCE	1 day	Fri 4/4/25	Fri 4/4/25							
314											
315	1095, 1101, 1107 AND 1113 VANDERBILT WAY	12 days	Fri 3/28/25	Mon 4/14/25							
316	DEMO SIDING AND TRIM	4 days	Fri 3/28/25	Wed 4/2/25							
317	INSTALL NEW SIDING AND TRIM	5 days	Thu 4/3/25	Wed 4/9/25							
318	DEMO FENCE	1 day	Thu 4/10/25	Thu 4/10/25							
319	SET FENCE POSTS	1 day	Fri 4/11/25	Fri 4/11/25							
320	INSTALL FENCE	1 day	Mon 4/14/25	Mon 4/14/25							
321											
322	1119 AND 1125 VANDERBILT	5 days	Fri 4/4/25	Thu 4/10/25							
323	DEMO SIDING AND TRIM	1 day	Fri 4/4/25	Fri 4/4/25							
324	INSTALL NEW SIDING AND TRIM	1 day	Mon 4/7/25	Mon 4/7/25							
325	DEMO FENCE	1 day	Tue 4/8/25	Tue 4/8/25							
326	SET FENCE POSTS	1 day	Wed 4/9/25	Wed 4/9/25							
327	INSTALL FENCE	1 day	Thu 4/10/25	Thu 4/10/25							
328											

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
329	1045, 1055 AND 1065 VANDERBILT WAY	9 days	Thu 4/10/25	Tue 4/22/25							
330	DEMO SIDING AND TRIM	2 days	Thu 4/10/25	Fri 4/11/25							
331	INSTALL NEW SIDING AND TRIM	4 days	Mon 4/14/25	Thu 4/17/25							
332	DEMO FENCE	1 day	Fri 4/18/25	Fri 4/18/25							
333	SET FENCE POSTS	1 day	Mon 4/21/25	Mon 4/21/25							
334	INSTALL FENCE	1 day	Tue 4/22/25	Tue 4/22/25							
335											
336	1071, 1077 AND 1083 VANDERBILT WAY	9 days	Thu 4/17/25	Tue 4/29/25							
337	DEMO SIDING AND TRIM	2 days	Thu 4/17/25	Fri 4/18/25							
338	INSTALL NEW SIDING AND TRIM	4 days	Mon 4/21/25	Thu 4/24/25							
339	DEMO FENCE	1 day	Fri 4/25/25	Fri 4/25/25							
340	SET FENCE POSTS	1 day	Mon 4/28/25	Mon 4/28/25							
341	INSTALL FENCE	1 day	Tue 4/29/25	Tue 4/29/25							
342											
343	101 ELMHURST CIRCLE (POOL HOUSE)	5 days	Wed 4/23/25	Tue 4/29/25							
344	DEMO SIDING AND TRIM	1 day	Wed 4/23/25	Wed 4/23/25							
345	INSTALL NEW SIDING AND TRIM	1 day	Thu 4/24/25	Thu 4/24/25							
346	DEMO FENCE	1 day	Fri 4/25/25	Fri 4/25/25							
347	SET FENCE POSTS	1 day	Mon 4/28/25	Mon 4/28/25							
348	INSTALL FENCE	1 day	Tue 4/29/25	Tue 4/29/25							
349											
350	201, 203, 205 AND 207 ELMHURST CIRCLE	12 days	Fri 4/25/25	Mon 5/12/25							
351	DEMO SIDING AND TRIM	4 days	Fri 4/25/25	Wed 4/30/25							
352	INSTALL NEW SIDING AND TRIM	5 days	Thu 5/1/25	Wed 5/7/25							
353	DEMO FENCE	1 day	Thu 5/8/25	Thu 5/8/25							
354	SET FENCE POSTS	1 day	Fri 5/9/25	Fri 5/9/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
355	INSTALL FENCE	1 day	Mon 5/12/25	Mon 5/12/25							
356											
357	215, 217 AND 219 ELMHURST CIRCLE	9 days	Fri 5/2/25	Wed 5/14/25							
358	DEMO SIDING AND TRIM	2 days	Fri 5/2/25	Mon 5/5/25							
359	INSTALL NEW SIDING AND TRIM	4 days	Tue 5/6/25	Fri 5/9/25							
360	DEMO FENCE	1 day	Mon 5/12/25	Mon 5/12/25							
361	SET FENCE POSTS	1 day	Tue 5/13/25	Tue 5/13/25							
362	INSTALL FENCE	1 day	Wed 5/14/25	Wed 5/14/25							
363											
364	209, 211 AND 213 ELMHURST CIRCLE	9 days	Fri 5/9/25	Wed 5/21/25							
365	DEMO SIDING AND TRIM	2 days	Fri 5/9/25	Mon 5/12/25							
366	INSTALL NEW SIDING AND TRIM	4 days	Tue 5/13/25	Fri 5/16/25							
367	DEMO FENCE	1 day	Mon 5/19/25	Mon 5/19/25							
368	SET FENCE POSTS	1 day	Tue 5/20/25	Tue 5/20/25							
369	INSTALL FENCE	1 day	Wed 5/21/25	Wed 5/21/25							
370											
371	501, 503 AND 505 ELMHURST CIRCLE	9 days	Fri 5/16/25	Thu 5/29/25							
372	DEMO SIDING AND TRIM	2 days	Fri 5/16/25	Mon 5/19/25							
373	INSTALL NEW SIDING AND TRIM	4 days	Tue 5/20/25	Fri 5/23/25							
374	DEMO FENCE	1 day	Tue 5/27/25	Tue 5/27/25							
375	SET FENCE POSTS	1 day	Wed 5/28/25	Wed 5/28/25							
376	INSTALL FENCE	1 day	Thu 5/29/25	Thu 5/29/25							
377											
378	507 AND 509 ELMHURST CIRCLE	5 days	Fri 5/23/25	Fri 5/30/25							
379	DEMO SIDING AND TRIM	1 day	Fri 5/23/25	Fri 5/23/25							
380	INSTALL NEW SIDING AND TRIM	1 day	Tue 5/27/25	Tue 5/27/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
381	DEMO FENCE	1 day	Wed 5/28/25	Wed 5/28/25							
382	SET FENCE POSTS	1 day	Thu 5/29/25	Thu 5/29/25							
383	INSTALL FENCE	1 day	Fri 5/30/25	Fri 5/30/25							
384											
385	601 AND 603 ELMHURST CIRCLE	5 days	Wed 5/28/25	Tue 6/3/25							
386	DEMO SIDING AND TRIM	1 day	Wed 5/28/25	Wed 5/28/25							
387	INSTALL NEW SIDING AND TRIM	1 day	Thu 5/29/25	Thu 5/29/25							
388	DEMO FENCE	1 day	Fri 5/30/25	Fri 5/30/25							
389	SET FENCE POSTS	1 day	Mon 6/2/25	Mon 6/2/25							
390	INSTALL FENCE	1 day	Tue 6/3/25	Tue 6/3/25							
391											
392	605, 607 AND 609 ELMHURST CIRCLE	9 days	Mon 6/2/25	Thu 6/12/25							
393	DEMO SIDING AND TRIM	2 days	Mon 6/2/25	Tue 6/3/25							
394	INSTALL NEW SIDING AND TRIM	4 days	Wed 6/4/25	Mon 6/9/25							
395	DEMO FENCE	1 day	Tue 6/10/25	Tue 6/10/25							
396	SET FENCE POSTS	1 day	Wed 6/11/25	Wed 6/11/25							
397	INSTALL FENCE	1 day	Thu 6/12/25	Thu 6/12/25							
398											
399	611 AND 613 ELMHURST CIRCLE	5 days	Fri 6/6/25	Thu 6/12/25							
400	DEMO SIDING AND TRIM	1 day	Fri 6/6/25	Fri 6/6/25							
401	INSTALL NEW SIDING AND TRIM	1 day	Mon 6/9/25	Mon 6/9/25							
402	DEMO FENCE	1 day	Tue 6/10/25	Tue 6/10/25							
403	SET FENCE POSTS	1 day	Wed 6/11/25	Wed 6/11/25							
404	INSTALL FENCE	1 day	Thu 6/12/25	Thu 6/12/25							
405											
406	701, 703 AND 705 ELMHURST CIRCLE	9 days	Wed 6/11/25	Mon 6/23/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	


ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
407	DEMO SIDING AND TRIM	2 days	Wed 6/11/25	Thu 6/12/25							
408	INSTALL NEW SIDING AND TRIM	4 days	Fri 6/13/25	Wed 6/18/25							
409	DEMO FENCE	1 day	Thu 6/19/25	Thu 6/19/25							
410	SET FENCE POSTS	1 day	Fri 6/20/25	Fri 6/20/25							
411	INSTALL FENCE	1 day	Mon 6/23/25	Mon 6/23/25							
412											
413	707, 709 AND 711 ELMHURST CIRCLE	9 days	Tue 6/17/25	Fri 6/27/25							
414	DEMO SIDING AND TRIM	2 days	Tue 6/17/25	Wed 6/18/25							
415	INSTALL NEW SIDING AND TRIM	4 days	Thu 6/19/25	Tue 6/24/25							
416	DEMO FENCE	1 day	Wed 6/25/25	Wed 6/25/25							
417	SET FENCE POSTS	1 day	Thu 6/26/25	Thu 6/26/25							
418	INSTALL FENCE	1 day	Fri 6/27/25	Fri 6/27/25							
419											
420	901 AND 903 ELMHURST CIRCLE	5 days	Tue 6/24/25	Mon 6/30/25							
421	DEMO SIDING AND TRIM	1 day	Tue 6/24/25	Tue 6/24/25							
422	INSTALL NEW SIDING AND TRIM	1 day	Wed 6/25/25	Wed 6/25/25							
423	DEMO FENCE	1 day	Thu 6/26/25	Thu 6/26/25							
424	SET FENCE POSTS	1 day	Fri 6/27/25	Fri 6/27/25							
425	INSTALL FENCE	1 day	Mon 6/30/25	Mon 6/30/25							
426											
427	1245, 1251, 1257 AND 1263 VANDERBILT WAY	12 days	Fri 6/27/25	Tue 7/15/25							
428	DEMO SIDING AND TRIM	4 days	Fri 6/27/25	Wed 7/2/25							
429	INSTALL NEW SIDING AND TRIM	5 days	Thu 7/3/25	Thu 7/10/25							
430	DEMO FENCE	1 day	Fri 7/11/25	Fri 7/11/25							
431	SET FENCE POSTS	1 day	Mon 7/14/25	Mon 7/14/25							
432	INSTALL FENCE	1 day	Tue 7/15/25	Tue 7/15/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
433											
434	1269, 1275 AND 1281 VANDERBILT WAY	9 days	Tue 7/8/25	Fri 7/18/25							
435	DEMO SIDING AND TRIM	2 days	Tue 7/8/25	Wed 7/9/25							
436	INSTALL NEW SIDING AND TRIM	4 days	Thu 7/10/25	Tue 7/15/25							
437	DEMO FENCE	1 day	Wed 7/16/25	Wed 7/16/25							
438	SET FENCE POSTS	1 day	Thu 7/17/25	Thu 7/17/25							
439	INSTALL FENCE	1 day	Fri 7/18/25	Fri 7/18/25							
440											
441	1207, 1209, 1211 AND 1213 VANDERBILT WAY	12 days	Mon 7/14/25	Tue 7/29/25							
442	DEMO SIDING AND TRIM	4 days	Mon 7/14/25	Thu 7/17/25							
443	INSTALL NEW SIDING AND TRIM	5 days	Fri 7/18/25	Thu 7/24/25							
444	DEMO FENCE	1 day	Fri 7/25/25	Fri 7/25/25							
445	SET FENCE POSTS	1 day	Mon 7/28/25	Mon 7/28/25							
446	INSTALL FENCE	1 day	Tue 7/29/25	Tue 7/29/25							
447											
448	1215 AND 1217 VANDERBILT WAY	5 days	Tue 7/22/25	Mon 7/28/25							
449	DEMO SIDING AND TRIM	1 day	Tue 7/22/25	Tue 7/22/25							
450	INSTALL NEW SIDING AND TRIM	1 day	Wed 7/23/25	Wed 7/23/25							
451	DEMO FENCE	1 day	Thu 7/24/25	Thu 7/24/25							
452	SET FENCE POSTS	1 day	Fri 7/25/25	Fri 7/25/25							
453	INSTALL FENCE	1 day	Mon 7/28/25	Mon 7/28/25							
454											
455	1219 AND 1221 VANDERBILT WAY	5 days	Thu 7/24/25	Wed 7/30/25							
456	DEMO SIDING AND TRIM	1 day	Thu 7/24/25	Thu 7/24/25							
457	INSTALL NEW SIDING AND TRIM	1 day	Fri 7/25/25	Fri 7/25/25							
458	DEMO FENCE	1 day	Mon 7/28/25	Mon 7/28/25							

Project: Nepenthe Phase 2 Repair Date: Fri 2/14/25	Task		External Milestone		Manual Summary Rollup	
	Split		Inactive Task		Manual Summary	
	Milestone		Inactive Milestone		Start-only	
	Summary		Inactive Summary		Finish-only	
	Project Summary		Manual Task		Deadline	
	External Tasks		Duration-only		Progress	

ID	Task Name	Duration	Start	Finish	2nd Half			1st Half		2nd Half	
					Qtr 2	Qtr 3	Qtr 4	Qtr 1	Qtr 2	Qtr 3	Qtr 4
459	SET FENCE POSTS	1 day	Tue 7/29/25	Tue 7/29/25							
460	INSTALL FENCE	1 day	Wed 7/30/25	Wed 7/30/25							
461											
462	1225, 1227 AND 1229 VANDERBILT WAY	9 days	Mon 7/28/25	Thu 8/7/25							
463	DEMO SIDING AND TRIM	2 days	Mon 7/28/25	Tue 7/29/25							
464	INSTALL NEW SIDING AND TRIM	4 days	Wed 7/30/25	Mon 8/4/25							
465	DEMO FENCE	1 day	Tue 8/5/25	Tue 8/5/25							
466	SET FENCE POSTS	1 day	Wed 8/6/25	Wed 8/6/25							
467	INSTALL FENCE	1 day	Thu 8/7/25	Thu 8/7/25							
468											
469	1231, 1233 AND 1235 VANDERBILT WAY	9 days	Fri 8/1/25	Wed 8/13/25							
470	DEMO SIDING AND TRIM	2 days	Fri 8/1/25	Mon 8/4/25							
471	INSTALL NEW SIDING AND TRIM	4 days	Tue 8/5/25	Fri 8/8/25							
472	DEMO FENCE	1 day	Mon 8/11/25	Mon 8/11/25							
473	SET FENCE POSTS	1 day	Tue 8/12/25	Tue 8/12/25							
474	INSTALL FENCE	1 day	Wed 8/13/25	Wed 8/13/25							
475											
476	DEMOBILIZE PROJECT	6 days	Thu 8/14/25	Thu 8/21/25							
477	REMOVE TEMPORARY MEASURES	3 days	Thu 8/14/25	Mon 8/18/25							
478	CLEAN SITE	3 days	Tue 8/19/25	Thu 8/21/25							



Project: Nepenthe Phase 2 Repair
Date: Fri 2/14/25

Task		External Milestone		Manual Summary Rollup	
Split		Inactive Task		Manual Summary	
Milestone		Inactive Milestone		Start-only	
Summary		Inactive Summary		Finish-only	
Project Summary		Manual Task		Deadline	
External Tasks		Duration-only		Progress	